

Sub: Prioritisation of Krishna Basin Projects to ensure optimum utilisation of water allotted by Krishna Water Dispute Tribunal.

Read: Govt ^{order} ~~letter~~ No:I.D. 31 MMG 98(P) Dated: 7.8.98.

Project

PREAMBLE:

In the Government order read above approval was accorded for the prioritisation of the projects in Krishna Basin as finalised by the committee constituted for the purpose to take up the projects under critical works enclosed vide Annexure-1 of the said Government order. The High Level Monitoring Committee on prioritisation of Krishna Basin projects in its meeting held on 2.7.99 decided that the Government Order dated 7.8.98 needs to be modified restricting the expenditure to Category-1 works of critical components as approved by the Cabinet and not to incur expenditure on non-critical components and on Category-2 works. The matter has been examined at Government level and hence the following order.

GOVERNMENT ORDER NO.I.D. 31 MMG 98 BANGALORE DATED 17-07-1999

In partial modification of the Government Order No.I.D. 31 MMG 98 Bangalore dated 7.8.98, Government is pleased to order that expenditure shall be incurred only under Category-1 works of critical components. List of works under Category-1 is furnished in the Annexure for ready reference. No expenditure on Category-2 works shall be incurred.

This order comes into effect forthwith.

The list of Category-1 works of critical components is enclosed as Annexure to this order.

By order and in the name of
Governor of Karnataka

A.L. Jagadish 17/7/99
(A.L.JAGADISH)

Under Secretary (Tech-2) to Government,
Irrigation Department.

- 1) The Accountant General, Bangalore.
- 2) The Chief Secretary to Government.
- 3) The Additional Chief Secretary to Government.
- 4) The Additional Chief Secretary & Development Commissioner to Government.
- 5) The Principal Secretary to Chief Minister
- 6) The Managing Director, KBJN Ltd., Bangalore.
- 7) The Managing Director, KNN Ltd., Bangalore.
- 8) All the Commissioners/Principal Secretary/Secretaries to Government.
- 9) Private Secretary to Deputy Chief Minister.
- 10) Private Secretary to Minister for Major & Medium Irrigation.
- 11) Private Secretary to Minor Irrigation Minister
- 12) Private Secretary to Command Area Development Minister.
- 13) All Administrators of CADA.
- 14) The Director, (Technical) Upper Krishna Project, Almatti
- 15) The Engineer-in-Chief, Cauvery Basin Projects, Mysore.
- 16) The Engineer-in-Chief, WRDO, Bangalore.
- 17) All the Chief Engineers of Irrigation Department.

ANNEXURE

LIST OF CATEGORY-I WORKS OF CRITICAL COMPONENTS IN KRISHNA BASIN PROJECTS

	Project	Amount	TMC	Remarks
	MAJOR IRRIGATION			
1	Bennithora	36.80	5.75	Concreting work of dam & gate is in full progress. Formation of all RCs & completion of civic amenities in RCs is in progress. In LBC estimation is in progress for balance length from 30-41 Km. In RBC survey work is in progress from 34-43 Km. Project is also assisted by NABARD & will be completed in 1999-2000.
2	Bhadra	0.00	61.70	The project is completed & full potential has been created.
3	Bhima Lift	50.00	0.00	Dam work to be taken up and completed.
4	Dudhganga	56.52	2.00	Dam work has been taken up for execution by Maharashtra RBC work is progressing
5	Ghataprabha-III	112.85	27.44	Construction of Hidkal dam is completed except works of stop log gate & gantry crane for the spillway. The work of 3 Lift Irrigation Schemes at a cost of Rs. 8.49 crores to utilise 3.33 tmc of water is under execution. Canal - (RBC 0-202 km) Completed upto 47 km and 51-54 km In progress 45-50 km & 55-95 km Estimation in progress 96-108 km Distributory work taken up to 108 The project is assisted under AIBP
6	Hippargi	140.27 100.00	8.56	Dam & allied works and R&R to be completed to impound water. The dam & allied works are in initial stage. 26 villages which will be submerged need to be shifted. A committee for R&R has been constituted.
7	Malaprabha	117.41	44.00	The head works of 2 Lift Irrigation Schemes to utilise 0.40 tmc & all other works are in advanced stage. The project is assisted under AIBP
8	Markandeya	100.00		
9	Singatlur	100.00		
10	TB LBC	18.50	92.00	The project is in final stage and will be completed in 1999-2000
11	TB RB HLC	6.30	17.50	The project is in final stage and will be completed in 1999-2000
	TOTAL :	838.65	258.95	

	Project	Amount	TMC	Remarks
12	B.F U.K.P.Stage I&II	838.65	258.95	
	a) Dam Zone	117.86	138.27	Spillway of Almatti dam completed upto 509 M. Concreting of piers is in progress. Both flanks raised up to RL 528 M. Crest gates under fabrication. Anagawadi bridge is under progress. Tender work of Balagali bridge is in progress. The head works of three Lift Irrigation Schemes are in progress
		0.00		Almatti LBC (0-105 km) In progress 0-24 km Alignment completed 25-50 km Survey work in progress 51-60 km Non Critical 61-105 km
		50.00		Almatti RBC (0-67 km) Tenders being invited 0-5 km Non Critical 6-67 km
		75.00		Malwad Canal (0-128 km) considered under Non-critical items. Canal works to be taken up.
	b) Canal Zone-1	141.88	0.00	Jewargi Branch Canal (0-86 km) Nearing completion 0-70 km Tenders invited 71-86 km Mudbal Branch Canal (0-51 km) Completed 0-46 km In progress 47-51 km
		100.00	23.33	Narayapur RBC (0-95 km) Tendered works
		287.00	0.00	Narayapur RBC (0-95 km) In progress 0-69 km (except 26-31 km) Tenders invited 70-78 km Estimation in progress 79-95 km
	c) Canal Zone-2	221.96	0.00	Indi Branch Canal (0-172 km) Completed 0-30 km In progress 31-150 km Estimation in progress 151-172 km
		100.00		
	d) O & M Zone	83.88	0.00	The head work of Rampur L.I.S. & other works are in progress. Canal works to be taken up.
		75.00		
	e) R&R Zone	836.00	0.00	93 villages are shifted to 50 RCs. Land acquisition in the remaining 41 villages is in progress. Works on RCs for these villages is in progress
	f) BTDA Zone	364.70	0.00	About 3615 structures and 3653 families will come under submersion of Almatti reservoir at FRL 519.60M. Compensation has been paid for 455 structures. Acquisition of remaining structures and payment to project displaced families is in progress
13	Upper Tunga	100.00		Dam works to be taken up and completed.
	TOTAL :	3391.93	420.55	

	Project	Amount	TMC	Remarks
	MEDIUM IRRIGATION			
14	Amarja	0.00	1.92	The project is assisted by NABARD. Originally planned to complete in 97-98. In view of escalation in cost, the project will be completed in 1999-2000.
15	Baasapur L.I.S.			
16	F.C.Ranikere	0.00	1.50	Completed
17	Gandhorinala	50.00		
18	Harinala	0.00	0.00	
19	Hirehalla	17.48	2.27	Project is in advance stage and will be completed early. The project is assisted under AIBP
20	Itagi Sasalwad	0.00	0.00	
21	Lower Mullamari	0.00	3.08	The project is assisted by NABARD. Originally planned to complete in 97-98. In view of escalation in cost, the project will be completed in 1999-2000.
22	Maskinala		0.78	The project is assisted by NABARD. Originally planned to complete in 97-98. In view of escalation in cost, the project will be completed in 1999-2000.
23	Machinery and Vehicles	33.64		The amount is for purchase and maintenance of Machinery and vehicles
24	Minor Irrigation	135.03	119.83	Works are to be taken up and completed to utilise the balance 5.30 tmc
25	Completed project		109.47	
26	Interest component	692.00		Interest amount is to be provided for servicing of debt
	TOTAL :	4320.08	659.40	

RBC = Right Bank Canal; LBC = Left Bank Canal; RC = Rehabilitation Centre

CD = Cross Drainage

AIBP = Accelerated Irrigation Benefit Programme funded by Government of India

A.L. Jagadish
(A.L. JAGADISH) 11/1/99

Under Secretary (Tech-2) to Government.
Irrigation Department

K. Bellairah

100 A Block, 14th cross

J.P. Nagar

Mysore - 570008

PL. NO 481532 / 0821